CITY OF ORLAND

BUILDING DEPARTMENT

815 Fourth Street Orland, CA 95963 Telephone (530) 865-1606 Fax (530) 865-1632

2.

3.



Construction Waste Management Plan

Building Permit Number:		
Project Location:		
Owner's Name:	Phone:	
Contractor's Name:	Phone:	
This construction waste management plan is hereby submitted to comply with Section 4.408.2 of the 2016 California Green Building Standards Code.		(City Approval)

The purpose of this plan is to identify and outline the methods to be used as the minimum requirements for a construction waste management plan when the local jurisdiction does not have a construction and demolition waste management ordinance per Section 4.408.2.

1. The method of waste tracking to be used on this project will be: *(Check one box)*

Uolume Volume	<u>Weight</u>	<u>4 lbs. per Sq. Ft.</u>	<u>Recycling Facility</u>
Construction was will be: <i>(Check a</i>	5	his project for transport to	a recycling facility
Sorted on	-site (Source-se	parated) Bulk	<u>mixed (Single stream)</u>
The facility (or fa Name of I	,	construction waste materi	al will be taken is:
Address:			
Telephone	- .		

(Attach separate sheet for additional facilities)

The following construction methods will be used to reduce the amount of waste generated: 4. (Check all that apply)

> Efficient design (dimensions of building components are designed to available material sizes or standard sizes.

Careful and accurate material ordering.

Careful material handling and storage.

Panelized or prefabricated construction.

Other:

- 5. Waste reduction and recycling strategies shall be discussed at periodic project meetings. Each new [______]* that comes onto the site shall be provided with a copy of the CWMP, which shall also be posted in the project office. The [______]* shall also instruct all [______]* as to the location and proper use of debris boxes for disposal of construction waste materials.
- 6. Every effort shall be made to use recycling and/or reuse (diversion) measures to reduce the amount of construction waste and other materials sent to landfills. Whenever possible, site-sorted debris boxes shall be used to segregate construction waste materials to maximize he diversion rate.
- 7. The [_____]* shall provide debris boxes for materials sorted on-site (source-separated) and/or bulk mixed (single stream) waste for all construction related waste generated on this project. Mixed construction waste shall be taken to a recycling facility that has a diversion rate of at least 50 percent. In the event that a [______]* provides their own debris box, they shall be responsible for providing the [_____]* with a monthly report of the total Recycled and Reused (Diverted) and the total Non-Recycled (Disposed) materials to be included in the project's overall waste management/waste reduction program.
- 8. Any [_____]* hauling away packaging or waste materials shall notify the [_____]* of the amount of these materials and how they will be disposed of (reused, recycled, salvaged or taken to landfill).
- 9. Identified below are the construction waste materials that will be reused and/or recycled during the course of this project and how they will be diverted:

Material	Diversion Method: (Recycle/Reuse)	

- 10. The [______]* shall track the total amount of construction waste leaving the project by weight or by volume and supply the [______]* with copies of tickets or detailed receipts from all loads of construction waste removed from the jobsite.
- 11. The [_____]* shall monitor the process of waste management, recycling and reuse of construction waste materials to ensure compliance with the CWMP during the course of the project.
- 12. The [_____]* shall ensure that all supporting documentation which demonstrates compliance with the waste management plan is provide to the local enforcement agency upon completion of the project.

*Insert title of appropriate party or responsible person, which may include, but not be limited to: *Contractor(s), Subcontractor(s), Project Manager(s), Superintendent(s), Supplier(s), or Waste Hauler(s).*